

Project	Status	Estimated Completion Date	Next Step	Estimated Preliminary Engineering Cost	Estimated Project Cost
Cypress Lake Road at Veterans Parkway Traffic Signal	Signal hardware being installed	Sep-22	Signal to be activated August 31	Complete	\$ 710,000.00
Resurfacing 2022	In progress, 6% complete	Jan-23	Complete paving and striping	Completed by County Staff	\$ 7,945,695.00
Old River Road South Shoulder Widening and Resurfacing (from PW Clifton Road to Lanes Church Road)	Paving is complete	Sep-23	Install final striping	Completed by County Staff	\$ 911,610.15
County Road Restriping 2022	Received Bids. Goes to Board of Commissioners Sept. 6.	Jan-23	Begin construction	NA	\$ 227,873.87
New Entrance to County Public Works at US 301 North/Veterans Parkway Intersection	GDOT permit has been approved. Preparing to bid out construction work.	Apr-23	Decide on what parts of the project need to be bid out.	To Be Determined	To Be Determined
Hood Road Dirt Road Paving Project (from Parrish Road to Pulaski Road)	Construction in progress	Dec-23	Grade ditches, roadway	\$ 49,835.00	\$ 820,572.40
Road Repair Project Winter 2021/2022	Project Complete	Complete		Completed by County Staff	\$ 266,867.50
Fletcher Park Parking Lot	Grading parking lot area.	Nov-22	Complete grading of parking lot	\$ 13,500.00	\$ 469,104.60
Mill Creek Park and Stilson Park Walking Trail Repairs	Contract awarded	Dec-23	Begin construction	Completed by County Staff	\$ 95,045.00
Josh Hagin Dirt Road Paving Project	Design is in progress. Connected to S&S Greenway Project	Jul-23	Complete design and put project out to bid.	To Be Determined	To Be Determined
Langston Chapel/Lanier	Traffic Study is in progress	Jul-23	Design of intersection improvements.	To Be Determined	To Be Determined
Antioch Church Road	Design is complete	Dec-22	Complete Right of way acquisition	\$ 16,700.00	To Be Determined
Two Chop Road	Design in progress	Jun-23	Complete preliminary design.	\$ 124,150.00	To Be Determined
Hightower Road	Design and right of way acquisition in progress	Dec-23	Complete Right of way acquisition	\$ 65,250.00	To Be Determined
Emergency Bridge Repair Pulaski Road at Lotts Creek	Obtaining Contractor Quotes	Nov-23	Begin construction	Completed by County Staff	To Be Determined