

Project	Status	Estimated Completion Date	Next Step	Estimated Preliminary Engineering Cost	Estimated Project Cost
Cypress Lake Road at Veterans Parkway Traffic Signal	Project has been released for construction. Contractor has poles/materials on order.	Mar-22	Begin site work for turn lanes.	Complete	\$ 688,795.00
Highpoint Circle Dirt Road Paving Project	Project has been completed			Complete	\$ 280,000.00
Miller St. Extension/Colfax Station Dirt Road Paving Project	Project has been completed			Complete	\$ 458,000.00
Resurfacing Fall 2021 (See attached list of roads)	Paving is complete. Finishing road striping	Apr-22	Closeout of project.	Completed by County Staff	\$ 1,503,849.70
Old River Road South Shoulder Widening and Resurfacing (from PW Clifton Road to Lanes Church Road)	Project has been released for construction. Contractor has not begun work.	Jun-22	Begin construction	Completed by County Staff	\$ 911,610.15
County Road Restriping (see attached road list)	Project has been released for construction. Contractor has not begun work.	Feb-22	Begin construction	NA	\$ 275,061.50
New Entrance to County Public Works at US 301 North/Veterans Parkway Intersection	Awaiting permit approval from GDOT.	Aug-22	Acquire permit from GDOT. Acquire Erosion Control permit.	To Be Determined	To Be Determined
Hood Road Dirt Road Paving Project (from Parrish Road to Pulaski Road)	Clearing has begun. Utility relocation in progress	Jun-22	Complete utility work, and begin grading for road.	\$ 49,835.00	\$ 820,572.40
Road Repair Project Winter 2021/2022 (see attached road list)	Work is in progress.	Jun-22	Complete road patching.	Completed by County Staff	\$ 266,867.50
Fletcher Park Parking Lot	Pipe material has been delivered to site	Jul-22	Begin clearing and grubbing.	\$ 13,500.00	\$ 469,104.60
Mill Creek Park and Stilson Park Walking Trail Repairs	Quotes have been received.	Jun-22	Goes to Board of Commissioners for approval on April 5, 2022	To Be Determined	\$ 95,045.00
Josh Hagin Dirt Road Paving Project	Design is in progress. Connected to S&S Greenway Project	Jul-23	Complete design and put project out to bid.	To Be Determined	To Be Determined
Langston Chapel/Lanier	Traffic Study is in progress	Dec-22	Design of intersection improvements.	To Be Determined	To Be Determined
Antioch Church Road	Design/Surveying has been awarded	Dec-22	Complete preliminary design.	\$ 16,700.00	To Be Determined
Two Chop Road	Design/Surveying has been awarded	Jun-23	Complete preliminary design.	\$ 124,150.00	To Be Determined
Hightower Road	Design/Surveying has been awarded	Dec-23	Complete preliminary design.	\$ 65,250.00	To Be Determined