

Project	Status	Estimated Completion Date	Estimated Project Cost
Cypress Lake Road at Veterans Parkway Traffic Signal	Project has been released for construction. Contractor has poles/materials on order.	Mar-22	\$ 688,795.00
Highpoint Circle Dirt Road Paving Project	Construction Completed. Working on Punch List.	Dec-21	\$ 280,000.00
Miller St. Extension/Colfax Station Dirt Road Paving Project	Construction Completed. Working on Punch List.	Dec-21	\$ 458,000.00
Resurfacing Fall 2021 (See attached list of roads)	Work is currently in progress. Approximately 75% complete	Dec-21	\$ 1,503,849.70
Old River Road South Shoulder Widening and Resurfacing (from PW Clifton Road to Lanes Church Road)	Project has been released for construction. Contractor has not begun work.	Feb-22	\$ 911,610.15
County Road Restriping (see attached road list)	Project is in progress and is approximately 90% complete.	Feb-22	\$ 275,061.50
New Entrance to County Public Works at US 301 North/Veterans Parkway Intersection	Awaiting permit approval from GDOT.	Aug-22	Estimate to be determined after permitting complete
Hood Road Dirt Road Paving Project (from Parrish Road to Pulaski Road)	Contractor has begun clearing and grubbing.	May-22	\$ 820,572.40
Road Repair Project Winter 2021/2022 (see attached road list)	Bids have been approved. Contractor has not submitted bonds, so project has not begun yet.	Mar-22	\$ 266,867.50
Fletcher Park Parking Lot	Bid have been received. Contractor has not submitted bonds, so project has not begun yet.	May-22	\$ 395,000.00
Mill Creek Park and Stilson Park Walking Trail Repairs	Design is in progress.	May-22	To be Determined
Josh Hagin Dirt Road Paving Project	Design is in progress. Connected to S&S Greenway Project	Jul-23	To be Determined